

**South Dakota Department of Transportation  
Construction Change Order No 6**

PCN 06HT  
 Project No BRF 6319(00)17-4 County Brookings Contract Amt \$3,056,597.05  
 Type of Work Structures & Approach Grading (89'-6" Continuous Concrete Bridge & 246'-0" Prestressed Girder Bridge)  
 Contractor Prahm Construction, Inc.

The following change in plans and/or specifications for the subject project is hereby made:

**Contract Time**

Instruction: Change the field work completion date for the project as per CCO #02 from August 15, 2020 to November 1, 2020. All other conditions of the Special Provision for Contract Time shall still apply.

Reason: This project experienced continued high water flows into the late spring of 2020 which delayed work from progressing on Structure No. 06-169-238. Once the water receded enough for work to progress in mid-May the Contractor ran into obstructions during cofferdam installations consisting of old concrete footings and large trees 10'-12' below the water level. These obstructions further slowed the progress.

Adjustment of the contract time for this contract will not be considered as justification for any additional monetary or contract time adjustments on any other South Dakota Department of Transportation Contracts. This CCO results in no monetary change to the contract.

| Line No | Std Bid Item No | Item Description | Qty As Now Ordered | Current Change in Qty | Unit Price | Unit | Current Change in Amt |
|---------|-----------------|------------------|--------------------|-----------------------|------------|------|-----------------------|
|---------|-----------------|------------------|--------------------|-----------------------|------------|------|-----------------------|

|                           |                           |
|---------------------------|---------------------------|
| Increase This Order       | <u>\$0.00</u>             |
| Decrease This Order       | <u>\$0.00</u>             |
| Net Change This Order     | <u>\$0.00</u>             |
| <b>Net Change To Date</b> | <b><u>\$42,526.05</u></b> |

All standard specifications apply unless otherwise noted.  
 Additional substantial calendar days:  
 Additional substantial working days:  
 New substantial completion date:

Additional field work calendar days:  
 Additional field work working days:  
 New field work completion date: 11/01/2020

Prepared by John Rittershaus Date 07/07/2020

South Dakota Department of Transportation  
Construction Change Order No 6

PCN 06HT  
 Project No BRF 6319(00)17-4 County Brookings Contract Amt \$3,056,597.05  
 Type of Work Structures & Approach Grading (89'-6" Continuous Concrete Bridge & 246'-0" Prestressed Girder Bridge)  
 Contractor Prahm Construction, Inc.

|   |   |
|---|---|
| <p style="text-align: center;"><b>Contractor Acceptance</b></p> <p>The changes contained in this construction change order are made in accordance with the provisions of the contract for subject project and when accepted by the Contractor and upon approval by the South Dakota Department of Transportation shall become a part of said contract.</p> <p>On _____<br/>       By _____<br/>       Title _____</p> | <p style="text-align: center;"><b>Watertown Area Engineer Approval</b></p><br><br><br><br><br><p>On _____<br/>       By _____</p> |
| <p style="text-align: center;"><b>County Approval</b></p> <p>On _____<br/>       By _____</p>   |   |